

**AGARTALA MUNICIPAL COUNCIL**  
**P W DIVISION – IV**

**Ward No. 16**

**Allocation**

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Re-boaring 5 nos. tube well <b>W-16</b> , Allocation 3.00 lakhs, F.168/Div-IV/AMC/08		Rs. 19,200/-	Bill under process	Complete
02	Const. of pucca drain started from Baldakhal , F. 06/Div-IV/AMC/07-08		Rs. 2,28,000/-	Bill under process	Complete

**SJSRY Allocation**

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Const.of pucca drain & road soling st.from H/O.Sri Rabindra Bhowmik to Dhaleswar road-7 ,via H/O.Banik Bari at Dhaleswar,Under <b>Ward no-16</b> ,F.192/Divn IV/AMC/2008. ( <b>SJSRY</b> ) Allocation - 2.00 lakhs		Rs.65,000/-	Work order issued	Complete
02	Renovation of Dhaleswar Stallite Dispeccary Under AMC F.153/Div-IV/AMC/08-09(W-16)		Rs.1,89,000/-	Bill under process	Complete
03	Const of temporary sabji shed & fish shed at Chandrapur market under W-16 F.200/Div-IV/AMC/08.		Rs.2,94,000/-	Bill under process	Complete

**Chairperson Special Fund**

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
1.	Const, of Mtc. Of pucca drain & Imp. of road started form A .A. Road near shop of Ashish Timber to House of Sankar Dutta (Swami Vivekananda lane) W-16.F.215/Divn-IV/AMC/2009.	C. P. Special Fund.	Rs,2,94,000/-		Under process
2.	Re-const. of pucca drain & Mtc.of Soling st.from Jail Ashram Road to H/O.Raju Roy(Opp.to Satadal Club).F,191/Divn-IV/AMC/2009.		Rs.2,00,000/-		Under process
3.	Imp.of internal road Mtc.of sliding of providing two Nos swing at Dhaleswar Park in front of Prachya		Rs.57,000/-		Under process

Bharati School.F,214/Divn-III/AMC/2009.				
---	--	--	--	--

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Imp. of road by earth filling started from house of Jiban Das to house of Narayan Das near Saw Mile Chandpur, W-17, allocation 5.00 lakhs. F. 179/Div-IV/AMC/08		Rs. 19,400/-	W.O. issued	Complete
2	Imp. of road by earth filling & palasiding started form house of Haridhan Ghosh to house of Satya Karmakar, Khayerpur, W-17, Allocation 5.00 lakhs, F. 181/Div-IV/AMC/08		Rs. 35,800/-	W.O. issued	Complete
3	Imp. of road started form A.A. road to house of Kalipada Sarkar at Chandpur, W-17, Allocation 5.00 lakhs, F. 178/Div-IV/AMC/08		Rs. 31,000/-	-do-	Complete
4	Imp. of road by earth filling & palasiding started from house of Sajal Debnath to house of Ganesh Sarkar, Kheyerpur, W-17, Allocation 5.00 lakhs F. 182/Div-IV/AMC/08		Rs. 54,700/-	-do-	Under process
5	Imp.of road by earth filling at south Resham bagan H/O.Apu Singh,W-17,Allocation-5.00 lakhs.F.175/Divn-IV/AMC/08.		Rs.18,200/-	-do-	Complete
6	Imp.of road by earth filling started from H/O.Sri Dipak Das to Manik Das at Madhya Kashipur, W-17 allocation 5.00 lakhs, F.184/Div-IV/AMC/08		Rs. 25,200/-	-do-	Under process
7	Imp. of road by earthfilling & palasiding started form A.A. road to house of Partha Saha W-17, Alloation 5.00 lakhs, F. 176/Div-IV/AMC/08		Rs. 29,700/-	Work order issued	Complete
8	Imp. of road by earthfilling & palasiding started from house of Sachindra Debnath to house of Jyotinmoy Bhattacharjee at Kashi pur, W-17, Allocation 5.00 lakhs, F. 177/Div-IV/AMC/08		Rs. 29,000/-	-do-	Complete
9	Imp. of filled by earth filing for Conts. of ICDS Centre at Marium Nagar, W-17, alloation 5.00 lakhs, F. 183/Div-IV/AMC/08		Rs. 19,700/-	Work order issued	Complete
10	Const. of cross drain near house of Gopal Debnath and near house of Jhon Sagarva at Marium Nagar		Rs. 59,500/-	W.O. issued	Complete

	Mission area <b>W-17</b> , allocation 5.00 lakhs. F. 185/Div-IV/AMC/08				
11	Imp. of road by earth filling and palasiding started from Hari Prasanna Das to house of Prabhat Choudhury at Laxmi pur <b>W-17</b> , Allocation 5.00 lakhs, F. 180/Div-IV/AMC/08		Rs. 74,300/-	-do-	
12	Boaring of 10 nos. tube well <b>ward No. 17</b> , allocation 5.00 lakhs F. 167/Div-IV/AMC/08		Rs. 45,500/-	-do-	
13	Imp. of road by soling starting form Kashipur Misson Rd. to house of Keshob Dey, F. 225/Div-IV/AMC/09		Rs. 69,000/-		
14	Mtc. of SPT Bridge over DEVTA Chara on the road from Reshambagan A, A .Road to Paresh Paul house via Narayan Majumder Under W-17. Allocation- 5.00 lakhs. F,251/Divn-IV/AMC/2009.		Rs,1,69,700/-		
<b>Destination Development of Scheme Agartala.</b>					
1	Imp.of road starting from the house of Sankar Ghosh to A.A.road & khayerpur Under W-17.F.150/Divn-IV/AMC/08-09.		Rs.3,89,145/-	W.O. issued	Work started
2	Const.of pucca drain & imp.of road starting from A.A>road near H/O.Jiban Ghosh Upto H/O.Rasharaj Debnath via Ramkrishna Vidhyapith Under W-17.F.139/Divn-IV/AMC/2008..		Rs.3,80,000/-	-do-	

### SJSRY-Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Imp. of road soling started from Marium Nagar Mission Road near house of Michel Majumder to house of Praladh Paul, F. 217/Div-IV/AMC/09		Rs. 1,80,000/-		Under process
02	Imp. of road stared from Tina Das para house of Bimal Das, F. 216/Div-IV/AMC/09		Rs. 1,24,000/-		Under process

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Re-construction of road side wall pucca drain of M.L. Das gupta road started form Hiralal Bhavan to house of M.L. Dasgupta, F. 163/Div-IV/AMC/08-09		Rs. 1,09,000/-	Work order issued	Completed

02	Mtc. of raising of pucca drain at road soling started from embankment road near house of Sumbhu Nama. F. 162/Div-IV/AMC/08-09		Rs. 1,83,000/-	W.O. Issued	Completed
			Rs.2,92,000/-		

### SJSRY

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Imp.of road st.from H/O.Sri Bidesh Saha to Khudiram Basulane, <b>W-18,(SJSRY)</b> Allocation-2.50lakhs.F.195/Divn-IV/AMC/2008.		Rs.17,000/-	W.O.issue d	Work started
2	Mtc.of pucca drain & road st.from H/O.Anil D/Nath to Jahar D/Nath at Dhaleswar(Manipuri Basti) <b>W-18,(SJSRY)</b> F.193/Divn-IV/AMC/2008-09.Allocation-2.50 lakhs.		Rs.57,000/-	W.O.issued	Completed
3	Mtc.of drain at saratpally & vivek pally, <b>W-18,</b> Allocation-2.50 lakhs. <b>(SJSRY)</b> F.196/Divn-IV/AMC/2008.		Rs.22,200/-	-do-	Completed
4	Const.of pucca drain & road soling st.from H/O.Rabindra D/Nath upto H/O.Sri Anjan Bhattacharjee at Vivek pally <b>W-18,F.194/Divn-IV/AMC/2008.(SJSR)</b> (Allocation-2.50 lakhs.		Rs.96,000/-	Work order yet to be proses	Under process
			Rs.1,92,200/-		
05	Const. of new cremation ground by cutting the jungal earth filling & road const of college tilla under ward No.18, Phase-I,F.94/Div-Iv/AMC/07-08		Rs.223,000/-		Under process
06	Development of bew cremation ground at collegetilla under Ward No.18,F.95/Div-IV/AMC/07-08,Phase-II		Rs.379,000/-		

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Imp. of road & raising of drain started from college road house of Dilip Saha via Amara Bangali Office, F. 159/Div-IV/AMC/08-09		Rs. 33,000/-	Work order issued	Under Process
02	Mtc. of drain & road started from Salil Kr. Bhattacharjee house of Tapan Saha opp. transport office, Gadumiah Maszid, F. 160/Div-IV/AMC/08-09		Rs. 22,000/-	-do-	-do-
3	Mtc. of pucca drain & road soling started from Assam Agartala Road near house of Chapa Shing		Rs.1,99,000/-	Work order issued.	Completed.

	to Shibnagar road Ramthakur Ashram. Allocation 3.00 lakhs. F. 161/Div-IV/AMC/08-09				
4	Mtc.of pucca drain & Imp.of road soling started from A.A.road house of Sri Chapa Shingh to Shibnagar road Ramthakur Ashram(Balance Portion)F.239/Divn-IV/AMC/2009.	-do-	Rs.27,000/-		
5.	Const.of pucca drain & road soling started from Jail Ashram Road H/O.Santanu Bhattacharjee to H/O.Jiban Banerjee.F,240/Divn-IV/AMC/2009.		Rs.1,01,000/-		
6	Mtc.of Pucca drain & Imp.of road by soling started form H/O.Moim Nath Upto P.N.Deb Road at Shibnagar F.242/Divn-IV/AMC/2009.		Rs.65,700/-		
7.	Imp.of of road by soling started from Jail Ashram road near shop of samir saha to H/O.Rajani Debbarma F,241/Divn-IV/AMC/2009.		Rs,35,900/-		
8.	Mtc.& Raising of pucca drain & Imp.of road st.A.A.road near shop of Jogesh Deb Upto H/O.Tambak Singh.F.243/Divn-IV/AMC/2009.		Rs.89,000/-		

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Const. of pucca drain St. from near H/O smt. Anjali Bhowmik of H/O Sri Jahar Ghosh & Mtc. of puca drain W-32 F.207/Divn-IV/AMC/2009.		Rs. 57,000/-	Yet to be sanctioned	Under process
02	Imp. of road St. from H/O Smt. Jharna Deb upto Samaj Kallyan Sangha, W-32 F.208/Divn-IV/AMC/09.		Rs. 40,000/-	-do-	Under process
03	Const. of pucca drain St. from near H/O Sri Pranesh Saha towards H/O Sri Nilu Deb, W-32 F,209/Divn-IV/AMC/2009.		Rs. 1,37,000/-	-do-	Under process
04	Imp. of road St. from H/O Sri Narayan Saha to H/O Jagadish D/Nath via H/O. Sri Satya Dab, W-32 F,210/Divn-IV/AMC/210/Divn-IV/2009.		Rs. 1,14,500/-	-do-	Under process
05	Const. of pucca drain at Ambedkar Colony St from near H/O Sri Ranjit D/nath to colony road, W-32 F.211/Divn-IV/AMC/2009.		Rs. 1,06,500/-	-do-	
6.	Imp.of road st.from H/O.Sri Nantu Deb to H/O.Sri Sachi Dulal Paul Under W-32.F,244/Divn-IV/AMC/2009.		Rs,84,000/-		

7.	Const.of pucca drain st.from H/O.Maha Deb Das to H/O.Krishna Barman via H/O.Premananda S/Dhar at Rentus Colony.F.245/Divn-IV/AMC/2009.		Rs.1,49,000/-		
8	Const.of pucca drain Retaing wall and Imp.road by soling st.from H/O.Kanu Deb roy to H/O.kanu Deb.F.246/Divn-IV/AMC/09.		Rs,1,88,000/-		
9,	Const.of pucca drain st.from H/O.Pranesh Saha to H/O.Nilu Deb.F.247/Divn-IV/AMC/09.		Rs,1,12,000/-		

### SJSRY

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Const. of pucca drain & Imp. of road st. from H/O Smt. Mira Saha to Michale Madhusudhan Lane, W-32F.204/Divn-IV/AMC/09	SJSRY	Rs. 84,000/-	Work order yet to be process	Under process
02	Const. of pucca drain at Bidya Sagar road st from near H/O Sri Bishu Brman upto road, W-32 F.205/Divn-IV/AMC.09.	-do-	Rs. 1,77,000/-	-do-	Under process
03	Const. of pucca drain St. from H/O Radheshyam Chakraborty to H/O Bimal Chakraborty (Kata swala Ramkrishna Road) W-32 F.206/Divn-IV/AMC/2009.	-do-	Rs. 67,000/-	-do-	Under process

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Const. of open hall community centre at Bankumari Bazar, W-33, F. 132/Div-VI/AMC/08		Rs. 2,33,800/-	Work order under process	Complete
2.	Const.of R/Wall & slab near H/O.Srinibash Shil to Slab at Agradoot para,F.231/Divn-IV/AMC/09.		Rs.1,23,000/-		Under process
3.	Const.of pucca drain & Imp.of road near H/O.Shyamal Deb (Mati Deb Para Road near house of Dulal Sarkar at Kalachand Para. F. 229/Div-IV/AMC/09		Rs. 1,13,000/-		Under process
4	Const. of pucca drain started form Dutta para Rd. near house of Amar Debnath to house of Harendra Debnath and Imp. of road started from house of Yubaraj Karmakar to house of Gopal Debnath at		Rs.1,50,000/-		

	Nishan Para. F. 228/Div-IV/AMC/09				
5	Const. of pucca drain stated from the house Samir Karmakar up to Khal at Mahasakti and Imp. of Rd. soling near house of Goswami Bari towards Mahasakti Rd. F. 227/Div-IV/AMC/09		Rs. 1,96,000/-		
6	Const. of pucca drain & road soling started from Ananda Nagar Rd. near house of Lalit saha to Kshodiram Rd. near house of Viba Dey, F. 224/Div-IV/AMC/09		Rs. 3,91,000/-		

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
1	Imp.of road soling start khudiram road near H/O.Srinibash Shil to pond at Agradoot para,F,230/Divn-IV/AMC/09.		Rs,95,000/-		Under process
2	Const. &Mtc. pucca drain near house of Niranjn Bhowmik (2) House of Swapan Shil (3) near house of Manoranjan Saha and house of Polak Chakraborty (4) near house of Ranjit Bhowmik Prafessor Para. F. 226/Div-IV/AMC/09		Rs. 2,52,000/-		Under process

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
1	Const. of pucca drain & Imp. by the road started from the house of Mana Miah to house of Jahar Miah via house of Gadumiah Muslim Para, <b>W-34</b> , allocaton 5.00 lakhs F. 171/Div-IV/AMC/08		Rs. 1,39,000/-	W.O.Issued	Completed
2	Const. of pucca drain & retaining wall and Imp. of road started from house of Biswamoy Hrishi Das to Howarh River, <b>W-34</b> , allocation 5.00 lakhs. F. 172/Div-IV/AMC/08		Rs. 2,31,000/-	Work order yet to be process	
3	Const. of retaining wall crossing and Imp. of road soling near the house of Ramkrishna Debnath & house of Gopal Dikshit at Aralia School para, <b>W-34</b> , allocation 5.00 lakhs. F. 169/Div-IV/AMC/08		Rs. 75,000/-	W.O.Issued	
4	Imp. of road by const. of palasiding near house of Ratan Sharma up to culvert <b>W-34</b> , Netaji Subash		Rs. 22,400/-	W.O.Issued	Completed

	Pally, allocation 5.00 lakhs F. 170/Div-IV/AMC/08				
5.	Boring & re boring of 15 nos tube well at different place.F.235/Divn-IV/AMC/09.		Rs.75,700/-		

### SJSRY Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
1	Mtc. & Rd and slab started form near house of Sri Swapan Das to house of Sukumar Das, F. 223/Div-IV/AMC/09		Rs. 37,900/-		Under process
2	Const. of pucca drain Imp. of road by soling from Aralia Loknath Rd.near house of Tapan Saha to house of Smt. Pramila Paul. F. 221/Div-IV/AMC/09		Rs. 3,30,000/-		Under process
3.	Const.of pucca drain and Imp.of road by soling st.from Aralia Loknath road near H/O.Sri Tapan Saha to H/O .Pratima Paul.W-34 .(SJSRY)F.221/Divn-IV/AMC/2009.		Rs.3,30,000/-		Under process
4	Mtc.of road & slab started from near H/O.Sri Swapan Das to H/O.Sukumar Das W-34. F.223/Divn-IV/AMC/2009 (SJSRY)		Rs,37,900/-		Under process

### Slum-Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
1	Const. of pucca drain started form house of Sri Totan Hrishi Das to house of Bhajan Paul (Near Councilor house) F. 222/Div-IV/AMC/09		Rs. 62,000/-		Under process
2	Const. of pucca drain Rd. soling started from house Dulal Hrishi Das to house of Harakrishna Hrishi Das, F. 220/Div-IV/AMC/09		Rs. 2,39,000/-		Under process

### Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Const.of pucca drain & Imp.of road starting from H/O.Sri Ajit Roy to Pucca staircase via H/O.Anil Das & Sri Chandan Saha Pradhan Para,W-35		Rs.1,70,000/-	W.O. issued	Drain work compl soling

	Allocation-15+5 lakhs,F.157/Divn-IV/AMC/2008.				
02	Const. of water tank & fencing & toilet at the back side of the ward office at Ward No. 35, F. 202/Div-IV/AMC/09		Rs. 1,12,000/-	-do-	Work under process
03	Imp. of road st. from near H/O Sri Kartik sutradhar to Vidyasagar pally road via shop of Indra D/nath (north part steel factory), F. 212/Div-IV/AMC/09		Rs. 1,80,000/-	W.O.Issued.	Under process
04	Imp.of road & Mtc.of culvert & Const.of pucca drain near H/O.Sri Hari D/Nath upto H/O.Jagadish Saha near pump house at Chanmari,F,234/Divn-IV/AMC/09.		Rs.1,14,000/-		
5.	Const.& Mtc.of pucca drain & Imp.of road st.from Mahasakti Bankum,ari road to Pradhan para road near H/O.Nikhil Deb at pradhan para,F,233/Divn-IV/AMC/09,		Rs.1,66,000/-		
6.	Const.of pucca drain at Nath para road near H/O.Sri Chandan Roy,F.232/Divn-IV/AMC/09.		Rs.53,000/-		

### Allocation- SJSRY

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
.	Const.of pucca drain & Imp.of road starting from H/O.Sri Amar Paul to H/O.Mr.Sankar Saha & via H/O.Mr.Haridhan Ghosh to H/O.Sri Mistal Miah. (SJSRY)W-35.F.201/Divn IV/AMC/09,(Allocation-3.50 lakhs).		Rs.3,38,000/-	Work order yet to be process	

### Slum-Allocation

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Imp. of road by soling started form Netaji Colony Rd. to house of Mr. Sankar Saha, Via house of Charubabu paul. F. 218/Div-IV/AMC/09		Rs. 1,21,400/-		
02	Const. of pucca drain at nath para road near H/O.Sri Chandan Roy.F.203/Divn-IV/AMC/09.		Rs.81,000/-		

### Urban Slum Health Project Scheme

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Renovation of Dhaleswar Statllite Dispensary under AMC F. 153/Div-IV/AMC/08-09	Urban slum Health Project	Rs. 1,89,000/-		Complete
02	Renovation of golchakkar Satellite Dispensary under AMC, F. 154/Div-IV/AMC/08-09		Rs. 1,25,000/-		-do-
03	Const.of two rooms of Bankumari Satellite Dispensaries,F.197/Divn-IV/AMC/2009. <b>W-33.</b>		Rs.2,50,000/-		-do-
04	Const.of two rooms of Aralia satellite Dispensaries,F.198/Divn-IV/AMC/2009. <b>W-34.</b>		Rs.2,50,000/-	W.O.Under prosses.	
05	Renovation of Ujan Abhoynagar Dispansary, F. 147/Div-IV/aMC/08		Rs. 1,82,000/-		Complete

### Anganwari Centre

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Anganwari Centres under Division No. IV/AMC, F. 158/Div-IV/AMC/08	Anganwari centre	Rs. 21,00, 000/- (17.50 + 3.50)		

### BADP FUND

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Const. of new crematin ground by cutting the jungal earth filling & road const. of college tilla under ward No. 18, Phase-I, F. 94/Div-IV/AMC/07-08		Rs. 2,23,000/-	Suspended	
02	Development of new cremation ground at Collegetilla under Ward No. 18, F. 95/Div-IV/AMC/07-08, Phase-II		Rs. 3,79,000/-	-do-	

### Others

SI.No	Name of work	Scheme	Estimate cost	Financial progress	Physical progress
01	Seating arrangement of community hall at W-34, F. 146/Div-IV/AMC/08		Rs,3,89,000/-	Work order under porcess	
02.	Mural painting cramic tiles at Bankumari,F.134/Divn-IV/AMC/08.		Rs.1,88,000/-	-do-	

03	Mtc. of office building at Battala under AMC, F. 140/Div-IV/AMC/08		Rs. 59,800/-		Complete
04	Const. of temporary sabji shed & fish shed at Chandrapur market under W-16,F. 200/Div-IV/AMC/08		Rs. 2,94,000/-		