

## AGARTALA MUNICIPAL COUNCIL

### P W DIVISION – III

#### Ward No. 23

#### Allocation

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain & road by brick soling started from the 1),H/O.Jotirmoy paul upto H/O.Babul D/Nath 2).H/O.Pradip Ghosh to Sukumar Deb at Kalyan Samity <b>W-23</b> ,Allocation-3.00 F.269/Divn-III/AMC/2008-09.	U.D.	Rs.47,500/ -+Rs.3,650/- =Rs51050/-		Completed
2	Const.of pucca drain & road by brick soling & pelasiding started from the 1),H/O.Sridhan D/Nath upto Subash Bhowmik 2).H/O.Prabhat Roy upto H/O.Sanu Deb <b>W-23</b> ,Allocation-3.00 Lakhs. F.267/Divn-III/AMC/2008-09.	-do-	Rs.68,500/- Rs.+4,400/ =Rs72,900/-		Completed
3	Const.of road by brick soling & R.C.C. slab petching started from 1),H/O.Bipath Chakraborty Upto Amal Deb 2).H/O.Sima Das Gupta at Bhattapukur, <b>W-23</b> , Allocation-3.00 lakhs. F.268/Divn-III/AMC/2008-09.	-do-	Rs.38,900/- +Rs.2,300/- =Rs41200/-	Rs.31,392/-	Completed
4	Const.of road protection wall infornt house of Sri Guru Bhajan Bhattacharjee at West pratapgarh, <b>W-23</b> , Allocation-3.00 lakhs, F.274/ Divn-III /AMC/2008.	-do-	Rs,70,200/- +Rs.4,550/ =Rs74750/--	Rs.67,623/-	Completed
5	Const.of step & road by brick soling started from the 1).H/O.Swapan Bhattacharjee to Ramesh Das 2),H/O.Adhir S/Dhar upto Shambhu Bhusan Deb 3).H/O.Abhijit Paul to pradip Paul atBhattapukur, <b>W-23</b> ,Allocation-3.00 lakhs. F.266 / Divn-III/AMC/2008.	-do-	Rs.50,600/- +Rs.2,900/- =Rs53500/-		Completed
			<b>Rs.2,86,650/-</b>		
	<b>Allocation-SUEP</b>				
1.	Development of mini park near Jubak Sangha at Bordwali.F.150/Divn-III/AMC/07. <b>W-23</b>	<b>SUEP</b>	Rs.7,80,000/-		

## Ward No. 24

### Allocation:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of Pucca drain and R.C. Slab starting from Sri Santosh D/Nath at Surjapara, <b>W-24</b> ,Allocation-5.00 lakhs.F.256/Divn-III/AMC/2008.	U.D.	Rs.76,800/-	Rs. 68,000/-	Completed
2	Const.of Pucca drain & Mtc.of Road by brick soling started from the H/O.Sri Ashoke Choudhury to Sukumar Das at S.D.Mission A.D.Nagar, <b>W-24</b> ,Allocation-5.00 lakhs.F,260/Divn-III/AMC/08-09.	-do-	Rs.57,700/-	Rs,55,828/-	Completed
3	Const.of R/Wall Starting from the H/O.Sri Chandan Acharjee towards East side at Hairmara,F.261/Divn-III/AMC/2008-09, <b>W-24</b> -,Allocation-5.00 lakhs.	U.D.	Rs,69,400/-	Rs.60,143/-	Completed
4	Imp.of road at sudhir babu tilla at A.D,Nagar by brick soling started from H/O.sri Harimohan Saha to H/O.Smti Sefali Goswami, <b>W-24</b> ,F.255/Divn-III/AMC/2008-09,Allocation-5.00 lakhs.	-do-	Rs.74,400/- +Rs.10,200/- =Rs.84,600/-	Rs.81,012/-	Completed
5	Const.of R/Wall and Imp.of road by brick soling started from H/O.Swapan Ghosh at Hospital tilla,A.D.Nagar, <b>W-24</b> ,Allocation-5.00 lakhs.F.259/Divn-III/AMC/2008-09.	-do-	Rs.67,250/-	Rs,60,185/-	Completed
6	Development of road by brick soling pelasiding & earth filling started from H/O.1),Sri Bibesh Deb to Bikesh Deb at back side of ward office at balurchar 2),H/O.Sri kajal mohan Dey to wards Howrha river at Durga palli 3),Near Balurchar Anganawadi school at Bhattapukur, <b>W-24</b> ,F,257/Divn-III/AMC/2008-09.Allocation-5.00 lakhs.	-do-	Rs.71,300/-	Rs.64,671/-	Completed
7	Const.of road by brick soling started from the H/O.Sri Priyabani Das at near Nabajiban Das to Gourmohan Das at near Nabajiban Club,W-24,F.258/Divn-III/AMC/2008. <b>W-24</b> ,Allocation-5.00 lakhs.	-do-	Rs,31,000/- + Rs. 3,500/- =Rs.34,500/-		Work in Progress
8	Const.of road by brick soling & pelasiding by barak bamboo starting from H/O.Nimai Das gupta to	-do-	Rs.60,300/-	Rs.57,788/-	Completed

H/O.Thakur Dhar, <b>W-24</b> ,Allocation-5.00 lakhs.F,272/Division No-III/AMC/08-09.				
			<b>Rs.5,18,350/-</b>	

### Allocation- SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of pucca drain starting from H/O.Sri Dilip Roy to Mukul Chakraborty to Ashram Para,W-24,Allocation-3.50 lakhs.(SJSRY)F.319/Divn-III/AMC/2009.	SJSRY	Rs.61,300/-		Work in Progress
2.	Imp.of road by brick soling & Road protection wall starting from H/O.Prafullya Das to Nimai Das gupta at Kalitilla J.B.School,W-24,Allocation-3.50 lakhs, (SJSRY)F.321/Divn-III/AMC/2009.	-do-	Rs.46,700/-		Work in Progress
3.	Const.of road by brick soling & P/Wall starting from(1)H/O.Biswanath Deb Roy to Pijush Kanti Chakraborty at S.D.Mission west (2)H/O.Subash Deb to Millan Debnath at Gunjaria Tilla W-24,Allocation-3.50 lakh.(SJSRY)F.322/Divn-III/AMC/2009.	-do-	Rs.64,000/-		Completed
4.	Const.of pucca drain & road by brick soling & road protection wall starting from H/O.Amal Deb to Nihar Rn. Bhuusan at Surja Para road No-11,W-24,Allocation-3.50 lakhs.(SJSRY)F.320/Divn-III/AMC/2008-09.	-do-	Rs.1,05,200/-	Rs.1,01,863/-	Completed
5	Const. of pucca drain road by brick soling started from swapan Das to Bhiva Debbarma near Pump house at Camperbazar, F. 318/Div-III/AMC/09	-do-	Rs. 75,700/-		Work in Progress

### Anganadi Centre:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	<b>Anganadi centre at S.D.Mission</b>	<b>Anganadi</b>	Rs.1.75 lakhs	Rs.1.75 lakhs.	Completed
2.	<b>Anganadi centre at Surja Para.</b>	<b>Do</b>	Rs.1.75 lakhs.	Rs1.75 lakhs.	Completed
	<b>SLUM</b>				
	Const. of pucca drain started form house of Rabindra Deb to Manik Banik at Das para Bhattapukur Balurchar. F. 359/Divn-III /AMC/09 ( <b>Slum</b> ) Allocation		Rs. 2,50,000/-	Nil	Work in Progress

2.50 lakhs , W-24				
-------------------	--	--	--	--

### Ward No. 25

#### Allocation:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Mtc.of pucca drain & Mtc of road by brick soling started from the H/O. Santi Chakraborty to Kamal Bhowmik H/O.Sudhindra Roy, <b>W-25,</b> Allocation-5.00 lakhs.F.276/Division No-III/AMC/2008,	U.D.	Rs.58,500/- +Rs.3,900/- =Rs.62,400/-		Work in Progress
2	Const. of protection wall & Imp. of road by brick soling started from the house of Debashree Majumder to house of Bijoy Chakraborty at A.D. Nagar Back side of Shebak Sangha Club, <b>W-25,</b> allocation 5.00 lakhs F. 280/Div-III/AMC/08	-do-	Rs. 1,14,100/- + Rs. 5,900/- =Rs.1,20,000/-		Work in Progress
3	Const.of road protection wall road by brick soling & pitching starting from the house of Anil Sharma at Bagan Bari, <b>W-25</b> allocation 5.00 lakhs ,F.278/Div-III/AMC/08	-do-	Rs. 44,000/-		Work in Progress
4	Const.of pucca drain starting from the H/O.Santosh Nandi at Ramthakur Para, <b>W-25,</b> Allocation-5.00 lakhs , F.277/Div-III/AMC/08-09	-do-	Rs. 1,61,300/- +Rs.11,000/- =Rs.1,72,300/-		Work in Progress
5	Mtc. of pucca drain and crossing drain starting from the house of Sudhindra Roy at A.D. Nagar, Debbarma Para. <b>W-25,</b> Allocation 5.00 lakhs, F. 275/Div-III/AMC/08-09	-do-	Rs. 24,000/- + Rs. 1,600/- =Rs.25,600/-		Work in Progress
6	Const. of road by brick soling started form the house of Phulan Shil Sharma at Sukanta lane, A.D. Nagar, Rd-No.6, <b>W-25,</b> allocation 5.00 lakhs, F. 279/Div-III/AMC/08-09	-do-	Rs. 33,700/- +Rs.3,400/- =Rs.37,100/-		Work in Progress
7	Mtc. & repairing of A.D. Nagar Park near A.D. Nagar H.S. School <b>W-25,</b> allocation 5.00 laksh, F. 288/Div-III/AMC/08	-do-	Rs. 35,700/-		Work in Progress
8	Const.of pucca drain starting from the H/O.Swapan Deb and A.D.Nagar Rd-09,F.291/Divn-III/AMC/2008.Allocation-5.00 lakhs, <b>W-25</b>	-do-	Rs.80,100/- +Rs.5,600/-		Work in Progress
			Rs.		

#### Community Structure

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of Community Hall at Ward No-25,	SJSRY	Rs.	Rs.8.00 lakhs	Work in

	<b>F,32/Divn-III/AMC/2007-08.</b>	<b>Community Structure,</b>	16.00,000/-		Progress
--	-----------------------------------	-----------------------------	-------------	--	----------

## Ward No-26

### Allocation:

SI .N o	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Mtc.of Angawadi centre Ramthakur Ashram,W-26,F.325/Divn-III/AMC/09.	<b>UD</b>	Rs.2,06,000/-		Work in Progress
2.	Mtc.of Anganawadi centre(Sarojini AWC)of at shyamaplli,W-26,F.326/Divn-III/AMC/09.	<b>UD</b>	Rs.1,63,000/-		Work in Progress
3	Imp.of of brick soling road from Shyamapalli kalibari towards Ramthakur para,W-26,F.329/Divn-III/AMC/09.	<b>UD</b>	Rs.29,000/-		Work in Progress
4.	Const.of pucca drain from H/O.Haridas Ghosh to H/O.Madhu Deb at Panchamukh, <b>W-26</b> ,F.335/Divn-III/AMC/2009.	<b>UD</b>	Rs.70,000/-		Work in Progress
			<b>RS.5,93,000/-</b>		

### Allocation

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of road soling at Banik para,W-26,F.330/Divn-III/AMC/09.	<b>SJSRY</b>	Rs.68,000/-		
2.	Const.of brick soling road from H/O.Harendra Das to H/O.Raju Das at Matri pally,W-26,F.331/Divn-III/AMC/2009.	<b>-D0-</b>	Rs.36,000/-		
3.	Const.of side wall from H/O.Shyamal paul to H/O.samar Saha at Matri pally,W-26,F.332/Divn-III/AMC/09.	<b>-D0-</b>	Rs.77,000/-		
4.	Const.of brick soling road from H/O.Bishnupade saha to H/O.Laxman shil at Marti palli,W-26,F.333/Divn-III/AMC/2009.	<b>-D0-</b>	Rs.34,000/-		
5.	Const.of Water Tank with filter at vidyasagar School.F,328/Divn-III/AMC/09,		Rs.70,000/-		Work in Progress
6.	Const.of Brick soling road from H/O.Bishnupada Saha to H/O.Laxman Shil at Matri Palli. <b>-W-26</b> ,F.333/Divn-III/AMC/09.( <b>SJSRY</b> )		Rs.34,000/-		Work in Progress
7.	Const.of Water Tank with filter at Ward Office,W-		Rs.55,000/-		Work in

	26,F,327/Divn-III/AMC/09,				Progress
			Rs.3,74,000/-		

**BEUP:**

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Extension of brick soling road H/O.Saibal Datta to H/O.Tapan Deb at A.D.Nagar road No-12 near Charipara Bus stop,W-26,(BEUP)F.334/Divn-III/AMC/09.	BEUP	Rs,44,000/-		Work in Progress

**Ward No-27**

**Allocation :**

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of.pucca drain from H/O.Sudhir Nandi to H/O.Santi Police.F.341/Divn-III/AMC/09.	UD	Rs.1,79,000/-		Work in Progress
2.	Const.of Culvert near H/O.Bhulo Goswami,F.340/Divn-III/AMC/09.	-do-	Rs.59,000/-		Work in Progress
3.	Const.of brick soling road from H/O.Narayan Gan Choudhury to H/O.Krishna D/Nath via Govt.Tube well,F.338/Divn-III/AMC/09.	-d0-	Rs.1,27,000/-		Work in Progress
4,	Const.of new Culvert near H/O.Swapan Ghatak beside main road.F.337/Divn-III/AMC/09.	-do-	Rs.1,07,000/-		Work in Progress

**Ward No-27**

**Allocation- SJSRY:**

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of road soling pucca drain and R/Wall from Goswami Bari to H/O.Pradip Bose.W-27. F.342/Divn-III/AMC/2009.(SJSRY)	SJSRY	Rs.1,81,000/-		Work in Progress
2.	Const.of Brick soling road from pump house to H/O.Dilip Roy at Kanchanpalli, W-27,		Rs.55,000/-		Work in Progress

	(SJSRY)F.339/Divn-III/AMC/2009.				
3.	Const.of brick soling road from H/O.Biswanath roy to H/O.Jagadish Chakraborty,W-27,(SJSRY) F.343/ Divn-III/AMC/09.		Rs.1,08,000/-		Work in Progress

### Ward No.28

#### Allocation:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of pucca drain at stadium link road srinagar W-28,F.01/Divn-III/AMC/2007.	Destination of Agartala city	Rs.3.50 lakhs.		43.00 mtr.

#### Allocation-SJSRY:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const of brick soling road from H/O.Hiralal Ghosh to H/O.Lalmohan Ghosh at sree palli.F.352/Divn-III/AMC/09.	SJSRY	Rs.48,000/-		
2.	Const.of brick soling road from H/O.Hiralal D/Nath to H/O.Jogesh D/Nath at Sri palli,F.351/Divn-III/AMC/09.	-d0-	Rs.51,000/-		
3.	Const.of brick soling road from H/O.Rathindra Bhattacharjee to H/O.Gobinda banik at Sri nagar.F.350/Divn-III/AMC/09.	-do-	Rs.25,000/-		
4.	Const.of brick soling road from Tripura Gramin Bank to Nirmalundu hous at Badharghat,F.349/Divn-III/AMC/09.	-d0-	Rs.34,000/-		

#### Allocation :

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of brick soling from H/O.Bhuvan Das to	UD	Rs.1,31,000/-		Work in

	H/O.Ratan shil at Sri palli,F.348/Divn-III/AMC/09.				Progress
--	--	--	--	--	----------

### Ward No. 29

#### BEUP:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of Road soling from H/O.Bupesh Chakraborty to H/O.Dilip Bhowmik at Bapuji para,Bhattapukur.F.254/Divn-III/AMC/2008, <b>W-29(BEUP)</b>	BEUP	Rs.75,000/-		
2	Const.of (Mtc)of road and drain at Bhattapukur Bapuji School from near Rasik Biswas house Bhattapukur. <b>W-29,F,253/Divn-III/AMC/2008, (BEUP)</b>	-do-	Rs.50,000/-	RS.48,951/-	Completed
3	Const.of road & drain at north Badharghat near the H/O.Subrata Das,F.252/Divn-III/AMC/2008. <b>W-29,(BEUP)</b>	-do-	Rs.50,000/-		

#### MP LAD:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of pucca drain at Bhattapukur near Bapuji Bidhyamandir <b>W-29,F.240/Divn-III/AMC/2008.</b>	<b>MPLAD</b>	Rs.4.00 lakhs.	Rs.4.00 lakhs	Completed

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain from the house of Sukla Deb to Mission drain at Sarat Pally W-29.F.316/Divn-III/AMC/09.		Rs.3,05,000/-		

#### Allocation –SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Mtc.of pucca drain & Road soling from H/O.Indrajit Saha to P.H.E.Office. <b>W-29(SJSRY)Allocation-</b>	SJSRY	Rs.76,000/-		Completed

	<b>2.00lakhs</b> F.315/Divn-III/AMC/2009				
	Const.of pucca drain from H/O.Dipip Deb to H/O.Dulal Deb at Subash Pally, <b>W-29,(SJSRY)Allocation-2.00 lakhs,F,314/Divn-III/AMC/2009.</b>	-do-	Rs.27,000/-	Rs.23,169 /-	Completed
	Const.of pucca drain H/O.Prabha Rn,Choudhury to H/O.Krishna Paul at Choudhury Mill,South side. <b>Allocation-3.00 Lakhs ,W-29,F.313/Divn-III/AMC/ 2009.</b>	U.D.	Rs.65,000/-		
	Const. of pucca drain from the house of Nitai Paul to house of Radheshyam Karmakar, <b>W-29</b> , Allocation 2.00 (SJSRY),F. 311/Div-III/AMC/09	SJSRY	Rs. 84,000		Work in Progress
	<b>WARD NO.29(Allacation-3.00 lakhs)</b>				
	Const.of pucca drain from H/O.Prabha Rn.Choudhury.to H/O.Krishna Paul at Choudhury mill South Side.F.313/Divn-III/AMC/2008.W-29,Allocation-3.00 lakhs.	U.D.	Rs.65,000/-		
	Const. of brick soling road form house of Gopa Bhattacharjee to house of Madhya para North Badharghat, F. 317/Div-III/AMC/09	-Do-	Rs. 44,000/-		
	Const.of brick soling road from H/O.Sambhu Choudhury to H/O.Manuj Roy,Allocation-3.00 lakhs,F.336/Divn-III/AMC/2009. <b>W-29.</b>	-Do-	Rs.58,000/-		
	<b>Chairperson Special Fund.</b>				
	Const. of pucca drain from the house of Sukla Deb to Mission drain at Sarat Pally, <b>W-29</b> , F. 316/Div-III/AMC/09	Rs. 3,00,600/-	Rs. 3,00,600/-		

### Ward No. 30

#### Allocation:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain & R/Wall started from the H/O.(1)Laskar Bari to R.C.C culvert & (2)H/O.Tapan Banik to R.C.C. culvert at west pratapgarh Thakurpalli Under W-30,Allocation-5.00 lakhs.F.225/Divn-III/AMC/2008.	U.D.	Rs,70,500/-	Rs. 65,486/-	Completed
2	Const.of pucca drain started from the H/O.Gouranga Dhar upto Usha Rn. D/nath near Ward Office, <b>W-30</b> , Allocation-5.00 lakhs.	-do-	Rs.30,800/-		Completed

	F,303/Divn-III/AMC/2008.				
3	Const.of R.C.C.culvert & pucca drain & Imp.of road by brick soling started from the H/O.Sri Brajendra Sukla Baidhya upto south side H/O.Sri Ajit Das. <b>W-30</b> .Allocation-5.00 lakhs,F.301/Divn-III/AMC/2008.	-do-	Rs.1,71,000/-	Rs,1,63,982/-	Completed
4	Const.of pucca drain starting from the H/O.Maran ch Ghosh upto east side of H/O.Indrajit Acharjee near Ward Office, <b>W-30</b> Allocation-5.00 lakhs, F.302/Divn-III/AMC/2008.	-do-	Rs.59,900/-		Completed
5.	Const.of Bamboo bridge near the H/O.1)Parimal paul at wast pratapgarh Ghosh para 2).Near the H/O.Sri Narayan Ch,Das & 3).Near the H/O.Sri parimal Sarkar at west pratapgarh,F.353/Divn-III/AMC/09,W-30.	-do-	Rs.15,850/-		Completed
6.	Installation of tube well at diffarnt plces,W-30.F.347/Divn-III/AMC/09.	-do-	Rs.38,350/-		Completed
7.	Const.of Bamboo bridge near the H/O.Sri Parimal Paul at West Pratapgarh. F.353/Divn-III/AMC/2009 . <b>W-30</b> .	-d0-	Rs.17,500/-		Completed

### Allocation- SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Imp.of road by brick soling & earth filling strtd from the H/O.Gobinda Roy near I.C.D.S. to J.B.School at Madhya pratapgarh <b>W-30</b> , Allocation-3.50 lakhs( <b>SJSRY</b> )F,300/Divn-III/AMC/2008.	SJSRY	Rs,89,100/-		
2	Const.of road protection wall & Imp.of road by brick soling started from East side & back side of pratapgarh High school at pratpgarh <b>W-30</b> , Allocation-3.50 lakhs( <b>SJSRY</b> )F,297/Divn-III/AMC/2008.	-do-	Rs.1,57,500/-		Completed
3	Imp.of road by brick soling & road protection wall started from the H/O.Sri Gop[al Miah upto the H/O.Amar Kanti Roy at west pratapgarh Masjid road, <b>W-30</b> ,Allocation-3.50lakhs( <b>SJSRY</b> ) F.298/Divn-III/AMC/2008.	-do-	Rs.70,100/-		Completed
4	Imp.of road by brick soling started from the H/O.Sri Narayan Das upto the H/O.Sri Haripad Das at	-do-	Rs.26,500/-		Completed

	Kabiraj tilla <b>W-3</b> -,Allocation-3.50 lakhs( <b>SJSRY</b> ) F,299/Divn-III/AMC/2008.				
				<b>Rs.3,43,200/-</b>	

### Ward No. 31

#### Allocation :

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain & road by brick soling starting from the H/O.Ratan shil Upto H/O.Sri Amal Acharjee at Jagat Palli, <b>W-31</b> ,Allocation-5.00 lakhs.F.262/Divn-III/AMC/2008-09.	U.D.	Rs.53,000/- +Rs.4,000/- =Rs.57,000/-		Work in Progress
2	Const of pucca drain & road by brick soling & petching starting from the(1) H/O.Ajoy Biswas near Pratapgarh school (2)H/O.Santosh Basak upto H/O.Shanti Das at Baghatilla(3)H/O.Gopinath Basak upto Bishnab Banik at Bagatilla(4)H/O.Main road sailendra Das Basak Para.F.265/Divn-III/AMC/2008,Allocation-5.00 lakhs.W-31.	-do-	Rs.1,26,500/- +Rs.4,000/- =Rs.1,30,500/-		Work in Progress
3	Const.of road by brick soling & earth filling started from the H/O.Bakul Basak to sankar Dey near counciler house at Bagatilla subashnagar, <b>W-31</b> ,Allocation-5.00 lakhs.F,271/Division No-III/AMC/2008-09.	-do-	Rs.21,500/- +Rs.1,200 =Rs.22,700/-		Work in Progress
4	Re-const.of fish Market at pratapgarh & road by brick soling starting from the H/O.1).Sri Gopal Dhar upto H/O.Sri Bhajan Deb 2).H/O.Ratan Paul upto Bishnab Saha <b>W-31</b> ,Allocation-5.00 lakhs.F.264/Division NO-III/AMC/2008.	-do-	Rs.98,100/- +Rs.7,500/- =Rs.1,05,600/-		Work in Progress
5	Const.of pucca drain and road by brick soling at Chandra Mohan Colony road at sadhutilla <b>W-31</b> , <b>Allocation-5.00</b> lakhs.F.263/Division No-III/AMC/08-09.	-do-	Rs.1,68,900/- +Rs.14,800/- =Rs.1,83,700/-		Work in Progress
			<b>Rs. 4,99,500/-</b>		

### Allocation-SJSRY:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const. of pucca drain and road by brick soling starting from house Debadra Sarkar to the house of Babul Das at Nepen Chakraborty Pally, Subash Nagar, <b>W-31</b> , F. 282/Div-III/AMC/08-09, Allocation 3.5 lakhs (SJSRY)	SJSRY	Rs. 51,800/0		Work in Progress
2	Imp. of road by brick soling starting from the house of Bimal Karmakar up to house of Saraswati Ghosh, Subash nagar, <b>W-31</b> , allocation 3.5 lakhs (SJSRY), F. 281/Div-III/AMC/08-09	-do-	Rs. 20,400/-		Work in Progress
3	Imp. of road by brick soling const. of pucca drain starting form house of Smt. Basana Paul to the house of Krishna mohan saha at Subash nagar, Pratapgarh, <b>W-31</b> , Allocation 3.5 lakhs, F. 284/Div-III/AMC/08-09 (SJSRY)	-do-	Rs. 1,23,200/-		Work in Progress
4	Imp.of road by brick & Const.of Pucca drain starting from the H/O.Parimal S/Dhar & back side of Halka Office at Rabindranagar, <b>W-31(SJSRY)</b> F.292/Divn-III/AMC/2008.Allocation-3.50 lakhs.	-do-	Rs.60,200/-		Work in Progress
5	Imp.of road by brick soling and Const.of pucca drain starting from the H/O.Naraya Banik upto the H/O.Narendra Das at sath Sangha gali pratapgarh Under- <b>W-31(SJSRY)</b> F.286/Divn-III/AMC/2008 .Allocation-3.50 lakhs.	-do-	Rs.54,300/-		Work in Progress
6	Const.of road protection wall & road by brick soling Starting from the H/O.Sri Babul Saha Upto Chand mohan Saha,Under <b>W-31</b> ,Allocation-3.50 lakhs.F.287/Divn-III/AMC/2008.	-do-	Rs.41,650/-		Work in Progress
			Rs.3,51,550/-		

## Other Works

Const.of plat from at Hapania Dumping ground,F.365/Divn-III/AMC/09.	Rs.3,96,800/-
Development of old Motor Stand for Vehicle Parking (North side).F.360/Divn-III/AMC/09.	Rs.30,000/-
Const.of pucca drain & R.C.C.Slab Infornt of Tripura Motor Stand SramikUnion Office at Nagarjala.F.362/Divn-III/AMC/09.	Rs.59,700/-
Installation of New tube-well at different plase,( <b>BEUP</b> ) F.382/Divn-III/AMC/2009.	Rs.47,000/-